

BCHS Renovation

WEEK OF Dec 21st, 2018



SAFETY

Safe Days Since Last Incident	154
Incidents to Date	0
First Aids to Date	2



WEATHER

Working Days	5
Days with Rain	2
Activities Delayed	0



SCHEDULE MILESTONES

- Dropped ceiling tiles in Science and Technology
- Removed dance floor from Auditorium



MANPOWER

Number of Trades	6
Average Workers <i>(per day)</i>	41

TOP ACTIVITIES THIS WEEK

- Finished installing LVT in Project Studio
- Finished installing storefront at Project Studio
- Continued reroofing Science and Technology
- Continued sprinkler main and branch rough-in in Auditorium Crawlspace
- Installed P-5 Bradley sinks in Group Toilet
- Demoed nurses station floor and ceiling

UPCOMING ACTIVITIES

- Install ductwork at Stage/Mezzanine area
- Sprinkler main and branch rough-ins 2nd floor corridors of Auditorium Area

