

BCHS North Wing Renovation

WEEK OF June 8th, 2019



SAFETY

Safe Days Since Last Incident	0
Incidents to Date	0
First Aids to Date	0



WEATHER

Working Days	6
Days with Rain	2
Activities Delayed	1



SCHEDULE MILESTONES

- Demolition of 1st and 2nd floor group toilets
- Demolition of ceilings, windows, and mechanical units in 1st and 2nd floor of North Wing



MANPOWER

Number of Trades	7
Average Workers <i>(per day)</i>	65

TOP ACTIVITIES THIS WEEK

- Demolition of 1st and 2nd floor Group Toilets
- Demolition of ceilings, windows, and mechanical units on 1st and 2nd floor of North Wing
- Started installing new windows on 2nd floor
- Started ceiling grid install in classrooms on 2nd floor
- Above ceiling electrical cleanup in 2nd floor classrooms
- Installed new LED lights in 2nd floor classrooms
- Started running underground plumbing in 1st floor group toilet

UPCOMING ACTIVITIES

- Continue installing new windows in classrooms
- Install new mechanical units in classrooms
- Continue installing ceiling grid on 2nd floor of North Wing
- Continue installing underground plumbing in 1st floor Group Toilet
- Finish brick infilling in previous mechanical openings

