



FULMER MS



Friday, September 14, 2018



Safety: Incidents this week: 0



Man Power: Trades on site: 6



Weather: Days of weather delay this week: 0

Average workers (per day): 40

Activities this week:

- 1- Footings are 100% complete
- 2- Foundation masonry is at 100% complete
- 3- Underground utilities are at 98%
- 4- Storm drain installation is at 100%
- 5- Prepping for Kitchen, Art Room, & Strings, Slab on Grade
- 6- Cafeteria CMU block is at 95%
- 7- Foundation water proofing t 100%

Upcoming Activities:

- 1- Slab on Grade Placement in Kitchen, Art Room and Strings
- 2- CMU Block continues in class room areas
- 3- Plumbing and electrical work to continue in CMU walls
- 4- Steel columns & Lintel installation

