

# BEEKMANTOWN CSD

## CAPITAL PROJECT WEEKLY REPORT #13

**PUBLISHED NOVEMBER 1, 2018**

Voters approved an \$18M capital project January 17, 2017. That capital project features four priority areas that are project cornerstones: **(1)** enhancements to various educational program spaces; **(2)** traffic safety improvements; **(3)** athletic field upgrades; and **(4)** infrastructure updates. Summer 2018 capital project work launched mid-July 2018 and focused on **improvements** to the main campus entrance, bus loop and some parking areas. **Additional sidewalks** are part of traffic safety improvement. That capital project work includes **improvements to the drainage systems** associated with those areas.

### Capsule Summary for This Week

**Site construction** work on the eastern (back) side of the main campus was brought to a standstill this week, due to persistently cold and rainy conditions. This time of the fall season offers few “dry up” days. **Next week** is forecasted to be a more favorable week for earth moving and the continued “jump start” of site construction on the back of the main campus that will be in full swing spring 2019. Perhaps one or two more weeks of site construction will be feasible, dependent upon actual weather conditions and ground conditions.

## RAISED FIELD ELEVATIONS: SNAPSHOT OF PROGRESS



Featured **above** is a snapshot of compacted earth that is forming the sub-base for the elevated athletic field area immediately in back (to the east) of the all-weather track. **Substantial** site construction work is slated to occur spring and summer 2019, in and around the athletic fields.

## END OF THIS WEEK'S REPORT