

BCHS North Wing Renovation

WEEK OF June 15th, 2019



SAFETY

Safe Days Since Last Incident	12
Incidents to Date	0
First Aids to Date	0



WEATHER

Working Days	6
Days with Rain	2
Activities Delayed	2



SCHEDULE MILESTONES

- Complete underground plumbing rough ins
- Complete flooring abatement



MANPOWER

Number of Trades	5
Average Workers <i>(per day)</i>	26

TOP ACTIVITIES THIS WEEK

- Started installing new windows on 2nd floor
- Continued installing ceiling grid in classrooms on 2nd floor
- Started installing new mechanical units on 2nd floor
- Prepped group toilet area for concrete slab
- Started painting East Wing classrooms and corridors

UPCOMING ACTIVITIES

- Continue installing new mechanical units in classrooms
- Install ceiling grid in 2nd floor Corridor
- Place concrete slab in 1st floor Group Toilets
- Finish brick infilling in previous mechanical openings
- Start above ceiling clean up in 1st floor classrooms

